COMPLETION REPORT

1	Name of the work	Entrustment of work improvement of CC road and Prashnatha nagara 3rd Cross and pipeline road to Model colony main road in Dasarahalli ward no. 15
2	Sanctioned Estimate No. & Date	EE/DD/TS/592018-19 Dat 30/2/2019
3	Head of Account which is chargeable	P-1771
4	Instrument Order NO. & Date	EE/DD/WO/565/2019-2020 Date:- 12/3/2020
5	Name Of Contractor	:Sri. Sreeramareddy, #02, Behind Widia, Ashokanagara, Nagasandra post, Bangalore 73
6 a	Time Stipulated for Completion of work	90 Days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	M.B. page
8	Check Measurement of the Asst	-
9	Name of the office/official in charge of the work	BBMP, AEE sub division Bagalgunte
10	a) Asst. Eng/junior Eng	Archana
	b) Asst. Exe Engineer	Jayakumar. M.B.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20,00,000	18,57,154 =00		1,42,846

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. ASSIATANT EXECUTIVE ENGINEER. EXECUTIVE ENGINEER.

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned with CamScanner